

**MINUTES OF THE MEETING WITH THE PROJECT CAPETOWN (“Capetown”)
HOMEBUYERS OF SUPERTECH LIMITED (“Corporate Debtor”)**

Convened on 24th September 2025, Wednesday, at 6 pm

Mode of Participation: Virtual

Participants:

S. No.	Name	Organization	Mode
1.	Hitesh Goel	Interim Resolution Professional (“ IRP ”)	Virtual
2.	Arun Sharma	Authorised Representative	Virtual
3.	Amritam Anand	Khaitan & Co	Virtual
4.	Tushar Kumar	Khaitan & Co	Virtual
5.	Rajvardhan	Synergy IP	Virtual
6.	Ayat Khursheed	Synergy IP	Virtual
7.	Neeraj Kumar	Authorised Representative	Virtual
8.	Amit Garg	Allottee, Capetown	Virtual
9.	Shyam Shankar	Allottee, Capetown	Virtual
10.	Amit Tiwari	Allottee, Capetown	Virtual
11.	Sandeep Kumar	Allottee, Capetown	Virtual
12.	Rajesh Rai	Allottee, Capetown	Virtual
13.	Amit Tiwari	Allottee, Capetown	Virtual
14.	Rajni Goyal	Allottee, Capetown	Virtual
15.	Manish Srivastava	Allottee, Capetown	Virtual

Opening Remarks

IRP welcomed all participants to the meeting.

Background

The IRP provided an overview of the current status of the Corporate Insolvency Resolution Process (“**CIRP**”) of Corporate Debtor. IRP informed the participants that following the admission of Corporate Debtor into CIRP on 25 March 2022 (“**Insolvency Commencement Date/ICD**”) by Hon’ble National Company Law Tribunal (“**NCLT**”), the promoter/director (power suspended) of Corporate Debtor (“**Promoter**”) filed an appeal with Hon’ble National Company Law Appellate Tribunal (“**NCLAT**”), pursuant to which vide order dated 12 April 2022, Hon’ble NCLAT initially ordered a stay on constitution of Committee of Creditors

("CoC"). However, thereafter on 10 June 2022, Hon'ble NCLAT directed formation of CoC and issuance of form G, invitation of expression of interest ("**EOI**") and resolution plans only in respect of Eco Village-2 project ("**EV-2 Project**") of Corporate Debtor and in respect of remaining incomplete projects of Corporate debtor of which Capetown is a part ("**Non-EV-2 Projects**"), Hon'ble NCLAT directed that IRP shall perform a supervisory role and shall continue construction with assistance from Promoter/ex-management and employees of Corporate Debtor. ("**10 June Order**"). IRP informed that no CoC was directed to be formed for non-EV-2 Projects and in fact the Promoter was allowed to infuse funds for construction and was also allowed to settle with creditors during the CIRP period as per 10 June Order. Thus, the CIRP of Corporate Debtor was never a traditional CIRP and was envisaged as a test process by Hon'ble NCLAT.

Further, in an appeal filed by Union Bank of India against the 10 June Order, Hon'ble Supreme Court vide its order dated 11 May 2023 refused to interfere with the 10 June order and in respect of EV-2 Project directed that any action beyond voting on resolution plan shall require the approval of Hon'ble Supreme Court. IRP thereafter informed the participants, that since 10 June Order, the entire CIRP has been monitored by Hon'ble NCLAT and each and every direction of Hon'ble NCLAT has been followed. In order to find resolution for Corporate Debtor, interim finance was sought from various sources for which extensive due diligence exercise took place under the monitoring of Hon'ble NCLAT, however in spite of multiple prospective lenders showing interest, no one actually submitted a binding term sheet. Moreover, on failure of receipt of any binding term sheet for interim finance, IRP was directed by Hon'ble NCLAT to submit an alternate project wise resolution mechanism, which IRP did submit to Hon'ble NCLAT. In the meanwhile and parallelly with NCLAT proceedings, subject to available cash flow which declined significantly during CIRP and subject to the fact that only 70% of funds could have been utilized for construction as per 10 June Order, the construction activity was carried on, with priority being the construction to be done inside the unit of homebuyers who paid money during the CIRP for finishing of their unit so that they could take the possession of unit in case the tower had occupancy certificate or for fit outs in case their towers didn't have the occupancy certificate. In the meantime, and parallelly, in EV-2 Project, the process for invitation of resolution plan was run twice on instructions of CoC, both rounds saw multiple EOIs being received, however only one resolution plan was received in October 2023, in the second round of inviting resolution plan. This resolution plan was not approved by CoC. Thereafter, on request of the Homebuyers of EV-2 Project, IRP approached

NBCC (India) Limited (“**NBCC**”) to check whether they would be interested in completing the EV-2 Project and this request was accepted by NBCC. NBCC thereafter attended a CoC meeting and discussed their interest and expectation of CoC of Project EV-2. Post this NBCC appeared before Hon’ble NCLAT represented through the Attorney General of India and expressed interest in submission of proposal to complete the pending construction of incomplete real estate projects of Corporate Debtor, pursuant to which Hon’ble NCLAT granted time to NBCC. NBCC thereafter submitted its terms of reference (“**NBCC Proposal**”) to which Hon’ble NCLAT directed parties to file their objections and pursuant to which NBCC submitted its revised terms of reference (“**Revised NBCC Proposal**”). Subsequently, in the month of November, after consecutive hearings before Hon’ble NCLAT, an order was reserved by Hon’ble NCLAT on Revised NBCC Proposal and this order approving the Revised NBCC Proposal with some modifications came to be pronounced on 12 December 2024 (“**12 December Order**”). As per 12 December Order, an Apex Court Committee (“**ACC**”) and Project Wise Court Committee (“**PWCC**”) for each of the incomplete projects including Capetown and EV-2 Project, were to be formed, whose role was to monitor and supervise the implementation of Revised NBCC Proposal as per the 12 December Order. However, before the 12 December Order could have seen its full effect and implementation, the Promoters and several other stakeholders went into appeal against the 12 December Order. These civil appeals came to be tagged into the main civil appeal bearing Civil Appeal No. 2626 of 2025 bearing cause tile Apex Heights Private Limited V. Ram Kishore Arora and Others (“**Civil Appeal**”). The first hearing in Civil Appeal took place on 21 February 2025 wherein Hon’ble Supreme Court stayed the 12 December Order and directed all parties and third parties to submit their proposal as an alternative to construction by NBCC (“**21 February SC Order**”). Pursuant to 21 February SC Order, Hon’ble NCLAT on an application filed by Promoters directed the IRP to operate as per the 10 June Order till the pendency of Civil Appeal before Hon’ble Supreme Court, thus reinstating the Supervisory role of IRP as per the 10 June Order. Thereafter, in compliance with the 21 February SC Order, Apex Heights Private Limited (“**AHPL**”) submitted a counterproposal to Hon’ble Supreme Court in association with Promoters of Corporate Debtor (“**AHPL Counterproposal**”). Subsequently the Civil Appeal got listed on 9 May 2025 before Hon’ble Supreme Court, wherein Hon’ble Supreme Court granted time to parties to file objections and also allowed impleadment and intervention requests in Civil Appeal and listed the Civil Appeal on 13 August 2025. Thus, the larger resolution of Corporate Debtor is now before Hon’ble Supreme Court and all the participants were requested to understand that a majority of their problems and issues are there because capetown is

incomplete, there is large scale infrastructure deficiency, common area facility deficiency, fire and safety related infrastructure deficiency, which can only be resolved through larger resolution of Corporate Debtor through Hon'ble Supreme Court.

Additionally, IRP apprised the participants that following the 12 December Order whatever meagre cash flow, which was being received by Corporate Debtor, dried up, initially because Homebuyers wanted to wait for NBCC to start the construction and then make payment. Then it dried up because the 12 December Order got stayed vide 21 February SC order and larger resolution is now subject to order of Hon'ble Supreme Court. The current situation is such that Corporate Debtor is barely making the ends meet. As a result, to plan construction work in projects including fire and safety work and to bear other going concern cost of Corporate Debtor including statutory liability of tax, utilities etc., IRP filed an application with NCLAT to utilise the funds in 30% accounts of projects, which could only have been utilised with permission of Hon'ble NCLAT. However, on 28 May 2025, Hon'ble NCLAT passed an interim order in the application filed by IRP and directed that 30% fund will be utilised only for statutory liabilities and essential services i.e., water, electricity etc. and posted the matter for 25th September 2025. Thus, as the budget for construction work, fire safety work and repair work which was required for monsoon season etc. could not be undertaken at desired level simply because there isn't enough fund in 70% account to get these works done and there is no visibility on improvement of fund collection or utilization of funds in 30% account.

Status and challenges in Capetown

The IRP provided a detailed update on the current status and inherent challenges in Capetown. It was brought to attention that when the IRP took over the project, a substantial portion of the development was incomplete, and several serious issues had already materialized due to prolonged delays and lapses in execution by the Corporate Debtor. Despite the evident incompleteness of Capetown, the corporate debtor had handed over possession to homebuyers in multiple towers, resulting in a situation where allottees are residing in an environment lacking the necessary infrastructure and amenities. This premature possession, without corresponding development of essential services, has contributed to systemic problems in project maintenance, raised significant safety concerns, and exposed residents to ongoing risks, including fire hazards and inadequate utilities.

The IRP highlighted that the deficiencies encountered in Capetown were not the outcome of post-CIRP developments, but rather long-standing issues passed on due to the state in which

the project was left by the corporate debtor. The project continues to suffer from insufficient electrical infrastructure, and basic common amenities such as internal roads, drainage, and parking areas remain underdeveloped or unexecuted.

Additionally, Mechanical, Electrical, and Plumbing (“MEP”) works across the project remain incomplete. Fire and life safety systems, which are critical for residential occupation, were found to be either partially implemented or non-functional, thereby posing ongoing risks to resident safety.

These long-standing issues have been consistently raised with the IRP by various stakeholders, including ARs and individual allottees. It was reiterated during the meeting that the majority of these problems—particularly those concerning incomplete infrastructure, safety risks, and non-compliance—stem from the failure of the ex-management to deliver the project in accordance with timelines and regulatory norms. The current financial position of the Corporate Debtor during CIRP does not permit the infusion of funds necessary to complete these critical works. Consequently, the resolution of these issues hinges on the involvement of a new developer—whether NBCC, AHPL, or any other party—that may be selected in accordance with the directions of the Hon’ble Supreme Court and who will be in a position to bring in fresh funding and complete the project in its entirety.

Meanwhile, efforts are being made to address deficiencies in a phased manner within available resources. Infra works amounting to INR 4,23,12,613 have been executed during CIRP, including common area work, fire safety and internal finishing for units that are being handed over. Where funds are inadequate, No Dues Certificates (NDCs) are issued and units are handed over on an ‘as-is-where-is’ basis to enable possession. These measures are aimed at ensuring basic safety, habitability, and viability of the project until a new developer/ co-developer can infuse funds and complete Capetown in its entirety.

Way forward

Notwithstanding the progress made under the CIRP, it was acknowledged that infrastructure works amounting to over INR 43.13 crores remain pending in Capetown alone. The IRP explained that the current financial inflows from the project are negligible and grossly insufficient to undertake the scale of work required to bring the project to completion. This financial constraint has rendered it unviable to execute the remaining infrastructure obligations under the present structure of the CIRP. The IRP further informed that the overall resolution plan for the Corporate Debtor is presently pending final adjudication before the Hon’ble

Supreme Court. Until such time that fresh directions are issued or additional inflows are secured through the entry of a new entity, the ability to make meaningful progress on the completion of Capetown remains severely constrained.

Clarification on the concerns raised by homebuyers

The homebuyers raised the issues and the below concerns were discussed in detail:

S.No	Topic	Queries of Homebuyers	IRP Response
1.	Incomplete infra related queries	Homebuyers raised concerns regarding insufficient infrastructure to support the occupied and newly handed over units. It was highlighted that critical MEP works remain incomplete, including STP, inadequate transformer and water facilities. The current STP capacity is short by approximately 900 KLD, making it inadequate to support new handovers.	The IRP clarified that due to the severe fund deficiency, the Corporate Debtor is unable to complete the pending infrastructure works at present. Full-scale construction, including MEP facilities such as the STP and water supply, can only be undertaken once additional funds are infused by a new developer or co-developer, following the resolution outcome currently pending before the Hon'ble Supreme Court.
2.	Infra progress update	- Homebuyers inquired about the construction progress in Towers CV4, CV8, and CV9, and sought clarity on the utilization of funds collected from homebuyers for Tower CV9. - Homebuyers inquired about the funds collected from NDCs issued across the project, seeking details on the total amount received and the manner in which these funds have been utilized	- Pool and build scheme were initiate in June 2024 for Tower CV9, approximately ₹2.28 crore were collected from homebuyers. With these funds, about 50% of the roof structure on 24th floor has been completed, along with MEP and plumbing

			works up to the 12th floor. Common area tiling is done till the 13th floor and tiling in individual units has been completed till the 5th floor. Staircase stonework and MS railing have progressed till the 10th floor. MS railing for 2nd stair is in progress. In Firefighting work - Riser line has been completed till 18th floor, sprinkler line and fire alarm work up to 9th floor. While electrical works are about 25% complete up to the 5th floor, which includes electrical conduiting and DV box. Additional works include external plastering and external putty till 9th floor, RCC railing casting (20% completed), common area painting till 6th floor, and main door shutter installations are completed up to 5th floor. Further shutter installations for all
--	--	--	---

			windows and door and modular kitchens/wardrobes installation have been completed for 7 flats for which NDCs were issued. Further, POP punning till 2nd floor, gypsum board coverings till 2nd floor, and aluminium framing for doors and windows up to 1st floor are completed as well. - Further, IRP advised CV9 residents to arrange a meeting with the project team to discuss and plan feasible short-term activities that can be undertaken. - In Tower CV8, out of 199 units, NDCs have been issued for 175 units and possession has been handed over for 171 units. The tower is largely complete, with only interior finishing works pending in 4 units (with NDCs but handover not given) and 24 units (where NDCs
--	--	--	--

			are yet to be issued). Additionally, one coat of external painting and installation of one lift remain pending. - In CV4 Tower, out of 149 units, 115 NDCs have been issued and 101 handovers completed. Interior finishing is pending in 14 NDC units and 34 non-NDC units. In the common areas, balance works include electrical rising (floors 6–25), shaft doors (floors 6–25), plumbing (floors 17–24), and staircase stonework (floors 22–25). Structure glazing, one coat of internal paint, final coat of external paint, terrace waterproofing, one lift installation, and fire alarm/firefighting testing are also pending. - The IRP clarified that the data regarding funds collected from NDCs and their utilization has been filed before the
--	--	--	--

			Hon'ble NCLAT. Homebuyers seeking to view this information may approach the Hon'ble NCLAT to access the same.
3.	Use of Project Infrastructure by North Eye & ORB	Homebuyers expressed concerns that the infrastructure and electricity facilities of Capetown are being utilized by adjoining projects, namely ORB and North Eye. Homebuyers informed that the corporate debtor had provided a 35 KB line following the PVVNL order, which granted exclusive electricity to Capetown; however, this electricity is reportedly also being used by North Eye and ORB. Homebuyers inquired about possible remedies and whether the IRP could intervene, and if they may approach the court on the basis of PVVNL order to seek enforcement of their exclusive electricity rights.	The IRP clarified that Supertech ORB falls under a separate legal entity Supertech ORB projects private limited which was subleased separately by NOIDA Authority. It was further noted that while North Eye and Capetown have separate RERA registrations, however, both these projects are on common land lease and fall within the same legal entity Supertech limited. Under the above circumstances, it will be difficult to obtain separate infrastructure permits for North Eye and Capetown projects. However, the current infrastructure-sharing issues should get resolved once fresh funds are infused following the pending resolution before the Hon'ble Supreme Court. Homebuyers were advised that if SOPPL is utilizing infrastructure pertaining to their units, they may write to the ex-management seeking clarification on the

			arrangement under which such usage is occurring. It was suggested that the IRP be kept in CC of such communications to ensure that this matter can be monitored appropriately.
--	--	--	--

Closing Remarks

The IRP thanked participants for attending and urged homebuyers to remain patient while the larger resolution takes its course before the Hon'ble Supreme Court. He assured that, despite issues inherited from Corporate Debtor and prevailing financial stress, he will continue to act within his supervisory capacity under the Hon'ble NCLAT's 10 June 2022 order.



Hitesh Goel

Interim Resolution Professional (IRP) for Supertech Limited
Insolvency Professional Registration no.: IBBI/IPA-001/IP-P01405/2018-2019/12224

Email: iphiteshgoel@gmail.com; cirpsupertech.nonev2@gmail.com;
cirpsupertech@gmail.com

Correspondence Address:

Supertech Limited
21st-25th Floor, E-Square, Plot No. C2,
Sector - 96, Noida, Gautam Buddha Nagar,
Uttar Pradesh – 201303