

**MINUTES OF THE MEETING WITH THE PROJECT ROMANO (“Romano”)
HOMEBUYERS OF SUPERTECH LIMITED (“Corporate Debtor”)**

Convened on 22nd September 2025, Monday, at 6 pm

Mode of Participation: Virtual

Participants:

S. No.	Name	Organization	Mode
1.	Hitesh Goel	Interim Resolution Professional (“IRP”)	Virtual
2.	Anil Sharma	Project Director	Virtual
3.	Lalit Sharma	Project Team	Virtual
4.	Amritam Anand	Khaitan& Co	Virtual
5.	Tushar Kumar	Khaitan& Co	Virtual
6.	Ayat Khursheed	Synergy IP	Virtual
7.	Rajvardhan	Synergy IP	Virtual
8.	Manish Srivastava	Authorised Representative of under-construction units allottees, Romano	Virtual
9.	Sarvesh Singh	Authorised Representative of Possession holders, Romano	Virtual
10.	Sandeep Singh	Allotee, Romano	Virtual
11.	Sunny Sachdeva	Allotee, Romano	Virtual
12.	Anubhav	Allotee, Romano	Virtual
13.	Rajeev Garg	Allotee, Romano	Virtual
14.	B. S. Yadav	Allotee, Romano	Virtual
15.	Rahul Kumar	Allotee, Romano	Virtual
16.	Lalit Gulati	Allotee, Romano	Virtual
17.	Sandeep Sapru	Allotee, Romano	Virtual
18.	Dr. Parveen Chadda	Allotee, Romano	Virtual
19.	Rajesh	Allotee, Romano	Virtual
20.	Vinay Kumar Soni	Allotee, Romano	Virtual
21.	Gaurav Yadav	Allotee, Romano	Virtual

Opening Remarks

IRP welcomed all participants to the meeting.

Background

The IRP provided an overview of the current status of the Corporate Insolvency Resolution Process (“**CIRP**”) of Corporate Debtor. IRP informed the participants that following the admission of Corporate Debtor into CIRP on 25 March 2022 (“**Insolvency Commencement Date/ICD**”) by Hon’ble National Company Law Tribunal (“**NCLT**”), the promoter/director (power suspended) of Corporate Debtor (“**Promoter**”) filed an appeal with Hon’ble National Company Law Appellate Tribunal (“**NCLAT**”), pursuant to which vide order dated 12 April 2022, Hon’ble NCLAT initially ordered a stay on constitution of Committee of Creditors (“**CoC**”). However, thereafter on 10 June 2022, Hon’ble NCLAT directed formation of CoC and issuance of form G, invitation of expression of interest (“**EOI**”) and resolution plans only in respect of Eco Village-2 project (“**EV-2 Project**”) of Corporate Debtor and in respect of remaining incomplete projects of Corporate debtor of which Romano is a part (“**Non-EV-2 Projects**”), Hon’ble NCLAT directed that IRP shall perform a supervisory role and shall continue construction with assistance from Promoter/ex-management and employees of Corporate Debtor. (“**10 June Order**”). IRP informed that no CoC was directed to be formed for non-EV-2 Projects and in fact the Promoter was allowed to infuse funds for construction and was also allowed to settle with creditors during the CIRP period as per 10 June Order. Thus, the CIRP of Corporate Debtor was never a traditional CIRP and was envisaged as a test process by Hon’ble NCLAT.

Further, in an appeal filed by Union Bank of India against the 10 June Order, Hon’ble Supreme Court vide its order dated 11 May 2023 refused to interfere with the 10 June order and in respect of EV-2 Project directed that any action beyond voting on resolution plan shall require the approval of Hon’ble Supreme Court. IRP thereafter informed the participants, that since 10 June Order, the entire CIRP has been monitored by Hon’ble NCLAT and each and every direction of Hon’ble NCLAT has been followed. In order to find resolution for Corporate Debtor, interim finance was sought from various sources for which extensive due diligence exercise took place under the monitoring of Hon’ble NCLAT, however in spite of multiple prospective lenders showing interest, no one actually submitted a binding term sheet.

Moreover, on failure of receipt of any binding term sheet for interim finance, IRP was directed by Hon'ble NCLAT to submit an alternate project wise resolution mechanism, which IRP did submit to Hon'ble NCLAT. In the meanwhile and parallelly with NCLAT proceedings, subject to available cash flow which declined significantly during CIRP and subject to the fact that only 70% of funds could have been utilized for construction as per 10 June Order, the construction activity was carried on, with priority being the construction to be done inside the unit of homebuyers who paid money during the CIRP for finishing of their unit so that they could take the possession of unit in case the tower had occupancy certificate or for fit outs in case their towers didn't have the occupancy certificate. In the meantime, and parallelly, in EV-2 Project, the process for invitation of resolution plan was run twice on instructions of CoC, both rounds saw multiple EOIs being received, however only one resolution plan was received in October 2023, in the second round of inviting resolution plan. This resolution plan was not approved by CoC. Thereafter, on request of the Homebuyers of EV-2 Project, IRP approached NBCC (India) Limited ("**NBCC**") to check whether they would be interested in completing the EV-2 Project and this request was accepted by NBCC. NBCC thereafter attended a CoC meeting and discussed their interest and expectation of CoC of Project EV-2. Post this NBCC appeared before Hon'ble NCLAT represented through the Attorney General of India and expressed interest in submission of proposal to complete the pending construction of incomplete real estate projects of Corporate Debtor, pursuant to which Hon'ble NCLAT granted time to NBCC. NBCC thereafter submitted its terms of reference ("**NBCC Proposal**") to which Hon'ble NCLAT directed parties to file their objections and pursuant to which NBCC submitted its revised terms of reference ("**Revised NBCC Proposal**"). Subsequently, in the month of November, after consecutive hearings before Hon'ble NCLAT, an order was reserved by Hon'ble NCLAT on Revised NBCC Proposal and this order approving the Revised NBCC Proposal with some modifications came to be pronounced on 12 December 2024 ("**12 December Order**"). As per 12 December Order, an Apex Court Committee ("**ACC**") and Project Wise Court Committee ("**PWCC**") for each of the incomplete projects including Romano and EV-2 Project, were to be formed, whose role was to monitor and supervise the implementation of Revised NBCC Proposal as per the 12 December Order. However, before the 12 December Order could have seen its full effect and implementation, the Promoters and several other stakeholders went into appeal against the 12 December Order. These civil appeals came to be tagged into the main civil appeal bearing Civil Appeal No. 2626 of 2025 bearing cause tile Apex Heights Private Limited V. Ram Kishore Arora and Others ("**Civil Appeal**"). The first hearing in Civil Appeal took place on 21 February 2025 wherein Hon'ble Supreme

Court stayed the 12 December Order and directed all parties and third parties to submit their proposal as an alternative to construction by NBCC (“**21 February SC Order**”). Pursuant to 21 February SC Order, Hon’ble NCLAT on an application filed by Promoters directed the IRP to operate as per the 10 June Order till the pendency of Civil Appeal before Hon’ble Supreme Court, thus reinstating the Supervisory role of IRP as per the 10 June Order. Thereafter, in compliance with the 21 February SC Order, Apex Heights Private Limited (“**AHPL**”) submitted a counterproposal to Hon’ble Supreme Court in association with Promoters of Corporate Debtor (“**AHPL Counterproposal**”). Subsequently the Civil Appeal got listed on 9 May 2025 before Hon’ble Supreme Court, wherein Hon’ble Supreme Court granted time to parties to file objections and also allowed impleadment and intervention requests in Civil Appeal and listed the Civil Appeal on 13 August 2025. Thus, the larger resolution of Corporate Debtor is now before Hon’ble Supreme Court and all the participants were requested to understand that a majority of their problems and issues are there because Romano is incomplete, there is large scale infrastructure deficiency, common area facility deficiency, fire and safety related infrastructure deficiency, which can only be resolved through larger resolution of Corporate Debtor through Hon’ble Supreme Court.

Additionally, IRP apprised the participants that following the 12 December Order whatever meagre cash flow, which was being received by Corporate Debtor, dried up, initially because Homebuyers wanted to wait for NBCC to start the construction and then make payment. Then it dried up because the 12 December Order got stayed vide 21 February SC order and larger resolution is now subject to order of Hon’ble Supreme Court. The current situation is such that Corporate Debtor is barely making the ends meet. As a result, to plan construction work in projects including fire and safety work and to bear other going concern cost of Corporate Debtor including statutory liability of tax, utilities etc., IRP filed an application with NCLAT to utilise the funds in 30% accounts of projects, which could only have been utilised with permission of Hon’ble NCLAT. However, on 28 May 2025, Hon’ble NCLAT passed an interim order in the application filed by IRP and directed that 30% fund will be utilised only for statutory liabilities and essential services i.e., water, electricity etc. and posted the matter for 25th September 2025. Thus, as the budget for construction work, fire safety work and repair work which was required for monsoon season etc. could not be undertaken at desired level simply because there isn’t enough fund in 70% account to get these works done and there is no visibility on improvement of fund collection or utilization of funds in 30% account.

Status and challenges in Romano

The IRP provided a detailed update on the current status and inherent challenges in Romano. It was brought to attention that when the IRP took over the project, a substantial portion of the development was incomplete, and several serious issues had already materialized due to prolonged delays and lapses in execution by the Corporate Debtor. Despite the evident incompleteness of Romano, the corporate debtor had handed over possession to homebuyers in multiple towers, resulting in a situation where allottees are residing in an environment lacking the necessary infrastructure and amenities. This premature possession, without corresponding development of essential services, has contributed to systemic problems in project maintenance, raised significant safety concerns, and exposed residents to ongoing risks, including fire hazards and inadequate utilities.

The IRP highlighted that the deficiencies encountered in Romano were not the outcome of post-CIRP developments, but rather long-standing issues passed on due to the state in which the project was left by the corporate debtor. The project continues to suffer from insufficient electrical infrastructure, and basic common amenities such as internal roads, drainage, and parking areas remain underdeveloped or unexecuted.

Additionally, Mechanical, Electrical, and Plumbing (“**MEP**”) works across the project remain incomplete. Fire and life safety systems, which are critical for residential occupation, were found to be either partially implemented or non-functional, thereby posing ongoing risks to resident safety.

These long-standing issues have been consistently raised with the IRP by various stakeholders, including ARs and individual allottees. It was reiterated during the meeting that the majority of these problems—particularly those concerning incomplete infrastructure, safety risks, and non-compliance—stem from the failure of the corporate debtor to deliver the project in accordance with timelines and regulatory norms. The current financial position of the Corporate Debtor during CIRP does not permit the infusion of funds necessary to complete these critical works. Consequently, the resolution of these issues hinges on the involvement of a new developer—whether NBCC, AHPL, or any other party—that may be selected in accordance with the directions of the Hon’ble Supreme Court and who will be in a position to bring in fresh funding and complete the project in its entirety.

The IRP emphasised that, while the project continues to grapple with the structural and financial limitations inherited from the past, consistent efforts are being made under the CIRP to address and mitigate deficiencies in a phased and systematic manner, within the limits of available resources and in accordance with the legal framework. Infra work amounting of INR 6,72,04,643 has been undertaken during CIRP which includes lift installation, common plumbing work, common infrastructure construction, fire safety installation and internal finishing of several units. Further, fit-out work is being undertaken for those units where adequate funds are available, with the objective of completing and handing them over in a finished condition. In cases where the available funds are insufficient to complete the remaining works, No Dues Certificates (NDCs) are being issued and the respective units are being handed over on an 'as-is-where-is' basis to enable possession.

These actions are intended to ensure the safety, habitability, and eventual viability of the project until a new developer/co-developer or entity is able to infuse funds and take forward the completion of Romano in its entirety.

Way forward

Notwithstanding the progress made under the CIRP, it was acknowledged that infrastructure works amounting to over INR 298.48 crores remain pending in Romano alone. The IRP explained that the current financial inflows from the project are negligible and grossly insufficient to undertake the scale of work required to bring the project to completion. This financial constraint has rendered it unviable to execute the remaining infrastructure obligations under the present structure of the CIRP. The IRP further informed that the overall resolution plan for the Corporate Debtor is presently pending final adjudication before the Hon'ble Supreme Court. Until such time that fresh directions are issued or additional inflows are secured through the entry of a new entity, the ability to make meaningful progress on the completion of Romano remains severely constrained.

Clarification on the concerns raised by homebuyers

The homebuyers raised the issues and the below concerns were discussed in detail:

Sr.No.	Topic	Queries of Homebuyers	IRP Response
1.	Land Dues	Homebuyers inquired about the land held by IVR Prime Developers, whose shareholding was	The IRP clarified that there is no formal communication or

		later split between Ajnara India Ltd. and the Corporate Debtor without prior NOIDA approval, and asked whether any agreement has been executed between NOIDA Authority and Apex, and also sought clarification on the bifurcation of land dues between the Corporate Debtor and Ajnara.	documentation available before us in this regard, and therefore, it is difficult to offer any specific comments on this matter at this stage.
2.	Infrastructure Related Queries	1. In A3 Tower, only one lift is operational, causing inconvenience; it is requested that work on the second lift be installed. 2. Queries were raised regarding electricity, noting that the project has a commercial connection, which leads to frequent interruptions and occasional lift stoppages. Additionally, a request was made to apply for Ganga water connection, as the previous application had been cancelled. 3. Homebuyers sought updates on construction progress and lift installations across multiple towers including A1, A2, B1 and B4. Specifically, it was noted that the lift work in C2 Tower has not yet started. Updates were also requested for ongoing construction activities in C2, B7, E1, A1, A2 and F1 Towers, including timelines and status of work completed so far.	- The Project Manager, Mr. Anil Sharma, informed the homebuyers that the second lift in Tower A3 is scheduled for installation in October. - It was acknowledged that feasible solutions for electricity will be looked into, and project director, Anil Sharma was requested to look into the matter and initiate a new application for the Ganga water connection. - It was informed that the lift in C2 Tower has been installed and is operational; however, safety auditing is pending, which is why it appears slow. - An update was provided on B1 Tower, where the project team mentioned that out of 142 units, 126

			NDCs have been issued and 115 units have been handed over. - It was informed that homebuyers in A1, A2 and B4 Towers can collect funds, based on which decisions will be made on feasible common area and infrastructure works. It was clarified that for A1, A2, and B4 Towers, only the structure is complete, while common area development and internal finishing remain pending. For overall project updates, homebuyers were advised that a dedicated group will be formed with the PMC team and relevant project team members to provide regular updates on ongoing work and timelines, particularly for Towers C2, B7, E1, and F1.
3.	Possession Related queries	Multiple Individual queries were raised regarding possession of units, noting that despite the issuance of NDCs, possession has not been granted as the units remain incomplete	It was informed that possession has not been granted due to acute fund scarcity, as the available funds are being utilized

			primarily for critical infrastructure and essential maintenance activities such as water, electricity, and safety compliance. The inflow of funds remains minimal and largely dependent on payments received from homebuyers for obtaining NDCs. However, the number of NDCs being issued and the corresponding inflow from such payments has significantly reduced in recent months, further constraining the project's ability to carry out even limited construction activities. Accordingly, work is being undertaken only in those units or towers where NDC payments have been received, and such funds are directly deployed toward completing pending finishing and service-related activities in those specific units. At present, there are no independent funds available under the 70% construction component, and therefore, large-scale or comprehensive project construction is not feasible. The focus remains on ensuring safety, compliance, and targeted
--	--	--	--

			completion of units that are nearing readiness or where homebuyers have cleared their outstanding dues. Despite these limitations, approximately 271 units have been handed over post-CIRP, reflecting efforts to maintain progress within the severe financial constraints. It was further clarified that full-scale construction and systematic handovers across the project can only be undertaken once a resolution is achieved before the Hon'ble Supreme Court and a new developer or co-developer infuses the requisite funds for completing the balance work and associated infrastructure. Homebuyers were advised to approach the site and project managers so that their individual queries could be addressed in detail.
4.	Pool and Build Scheme	1. Queries were raised regarding the “pool and build” approach, with homebuyers asking whether they could initiate this method to commence some construction work. 2. Homebuyers also inquired whether work on the F1 connecting road and	- The RP clarified that long-term activities requiring significant time and resources cannot be undertaken at present, as the outcome of the ongoing court

		common area infrastructure— particularly the front-facing area and reception, could be initiated. They indicated that approximately ₹50 lakhs could potentially be collected to fund these activities. 3. They further inquired about the ₹87 lakhs available in B7 Tower and what work could be taken up with these funds.	proceedings and future decisions remain uncertain. However, short-term activities can be carried out. Homebuyers were advised to review feasible short-term works based on available funds. - The RP informed that with regard to B7 Tower, the estimated cost for common area work is around ₹5–6 crores. Therefore, only selected activities can be executed within the available ₹87 lakhs. RP noted that if certain activities are identified and agreed upon with homebuyers, those can be executed within the said amount.
--	--	---	--

Closing Remarks

The IRP thanked all participants for attending the meeting and urged the homebuyers to remain patient and allow the larger resolution process to take its course before the Hon'ble Supreme Court. He assured the homebuyers that, despite the legacy issues inherited from the Corporate Debtor and the prevailing severe financial stress, he would continue to do everything within his supervisory capacity as directed under the Hon'ble NCLAT's order dated 10 June 2022.



Hitesh Goel

Interim Resolution Professional (IRP) for Supertech Limited

Insolvency Professional Registration no.: IBBI/IPA-001/IP-P01405/2018-2019/12224

Email: iphiteshgoel@gmail.com; cirpsupertech.nonev2@gmail.com;
cirpsupertech@gmail.com

Correspondence Address:

Supertech Limited

21st-25th Floor, E-Square, Plot No. C2,

Sector - 96, Noida, Gautam Buddha Nagar,

Uttar Pradesh – 201303