MINUTES OF THE MEETING WITH THE PROJECT UPCOUNTRY ("Upcountry") HOMEBUYERS OF SUPERTECH LIMITED ("Corporate Debtor")

Convened on 25th September 2025, Thursday, at 7 pm

Mode of Participation: Virtual

Participants:

S. No.	Name	Organization	Mode
1	Hitesh Goel	Interim Resolution Professional ("IRP")	Virtual
2	Gaurav Tyagi	Authorised Representative	Virtual
3	Amit Saxena	Allottee, Upcountry	Virtual
4	Manish Bharadwaj	Allottee, Upcountry	Virtual
5	Chetna Sharma	Allottee, Upcountry	Virtual
6	Manish	Allottee, Upcountry	Virtual
7	Manoj	Allottee, Upcountry	Virtual
8	Ravindera Singh	Allottee, Upcountry	Virtual
9	Surendra Das	Allottee, Upcountry	Virtual
10	Divya KV	Allottee, Upcountry	
11	Dilip Kulkarni	Allottee, Upcountry	Virtual
12	Swati Gosh Allottee, Upcountry		Virtual
13	Ayat Khursheed	Synergy IP	
14	Amritam Anand	mritam Anand Khaitan & Co	
15	Tushar Kumar	Khaitan & Co	Virtual
16	Rajvardhan	Synergy IP	Virtual

Opening Remarks

IRP welcomed all participants to the meeting.

Background

The IRP provided an overview of the current status of the Corporate Insolvency Resolution Process ("CIRP") of Corporate Debtor. IRP informed the participants that following the admission of Corporate Debtor into CIRP on 25 March 2022 ("Insolvency Commencement Date/ICD") by Hon'ble National Company Law Tribunal ("NCLT"), the promoter/director (power suspended) of Corporate Debtor ("Promoter") filed an appeal with Hon'ble National Company Law Appellate Tribunal ("NCLAT"), pursuant to which vide order dated 12 April

2022, Hon'ble NCLAT initially ordered a stay on constitution of Committee of Creditors ("CoC"). However, thereafter on 10 June 2022, Hon'ble NCLAT directed formation of CoC and issuance of form G, invitation of expression of interest ("EOI") and resolution plans only in respect of Eco Village-2 project ("EV-2 Project") of Corporate Debtor and in respect of remaining incomplete projects of Corporate debtor of which Upcountry is a part ("Non-EV-2 Projects"), Hon'ble NCLAT directed that IRP shall perform a supervisory role and shall continue construction with assistance from Promoter/ex-management and employees of Corporate Debtor. ("10 June Order"). IRP informed that no CoC was directed to be formed for non-EV-2 Projects and in fact the Promoter was allowed to infuse funds for construction and was also allowed to settle with creditors during the CIRP period as per 10 June Order. Thus, the CIRP of Corporate Debtor was never a traditional CIRP and was envisaged as a test process by Hon'ble NCLAT.

Further, in an appeal filed by Union Bank of India against the 10 June Order, Hon'ble Supreme Court vide its order dated 11 May 2023 refused to interfere with the 10 June order and in respect of EV-2 Project directed that any action beyond voting on resolution plan shall require the approval of Hon'ble Supreme Court. IRP thereafter informed the participants, that since 10 June Order, the entire CIRP has been monitored by Hon'ble NCLAT and each and every direction of Hon'ble NCLAT has been followed. In order to find resolution for Corporate Debtor, interim finance was sought from various sources for which extensive due diligence exercise took place under the monitoring of Hon'ble NCLAT, however in spite of multiple prospective lenders showing interest, no one actually submitted a binding term sheet. Moreover, on failure of receipt of any binding term sheet for interim finance, IRP was directed by Hon'ble NCLAT to submit an alternate project wise resolution mechanism, which IRP did submit to Hon'ble NCLAT. In the meanwhile and parallelly with NCLAT proceedings, subject to available cash flow which declined significantly during CIRP and subject to the fact that only 70% of funds could have been utilized for construction as per 10 June Order, the construction activity was carried on, with priority being the construction to be done inside the unit of homebuyers who paid money during the CIRP for finishing of their unit so that they could take the possession of unit in case the tower had occupancy certificate or for fit outs in case their towers didn't have the occupancy certificate. In the meantime, and parallelly, in EV-2 Project, the process for invitation of resolution plan was run twice on instructions of CoC, both rounds saw multiple EOIs being received, however only one resolution plan was received in October 2023, in the second round of inviting resolution plan. This resolution plan was not approved by CoC. Thereafter, on request of the Homebuyers of EV-2 Project, IRP approached NBCC (India) Limited ("NBCC") to check whether they would be interested in completing the EV-2 Project and this request was accepted by NBCC. NBCC thereafter attended a CoC meeting and discussed their interest and expectation of CoC of Project EV-2. Post this NBCC appeared before Hon'ble NCLAT represented through the Attorney General of India and expressed interest in submission of proposal to complete the pending construction of incomplete real estate projects of Corporate Debtor, pursuant to which Hon'ble NCLAT granted time to NBCC. NBCC thereafter submitted its terms of reference ("NBCC Proposal") to which Hon'ble NCLAT directed parties to file their objections and pursuant to which NBCC submitted its revised terms of reference ("Revised NBCC Proposal"). Subsequently, in the month of November, after consecutive hearings before Hon'ble NCLAT, an order was reserved by Hon'ble NCLAT on Revised NBCC Proposal and this order approving the Revised NBCC Proposal with some modifications came to be pronounced on 12 December 2024 ("12 December Order"). As per 12 December Order, an Apex Court Committee ("ACC") and Project Wise Court Committee ("PWCC") for each of the incomplete projects including Upcountry and EV-2 Project, were to be formed, whose role was to monitor and supervise the implementation of Revised NBCC Proposal as per the 12 December Order. However, before the 12 December Order could have seen its full effect and implementation, the Promoters and several other stakeholders went into appeal against the 12 December Order. These civil appeals came to be tagged into the main civil appeal bearing Civil Appeal No. 2626 of 2025 bearing cause tile Apex Heights Private Limited V. Ram Kishore Arora and Others ("Civil Appeal"). The first hearing in Civil Appeal took place on 21 February 2025 wherein Hon'ble Supreme Court stayed the 12 December Order and directed all parties and third parties to submit their proposal as an alternative to construction by NBCC ("21 February SC Order"). Pursuant to 21 February SC Order, Hon'ble NCLAT on an application filed by Promoters directed the IRP to operate as per the 10 June Order till the pendency of Civil Appeal before Hon'ble Supreme Court, thus reinstating the Supervisory role of IRP as per the 10 June Order. Thereafter, in compliance with the 21 February SC Order, Apex Heights Private Limited ("AHPL") submitted a counterproposal to Hon'ble Supreme Court in association with Promoters of Corporate Debtor ("AHPL Counterproposal"). Subsequently the Civil Appeal got listed on 9 May 2025 before Hon'ble Supreme Court, wherein Hon'ble Supreme Court granted time to parties to file objections and also allowed impleadment and intervention requests in Civil Appeal and listed the Civil Appeal on 13 August 2025. Thus, the larger resolution of Corporate Debtor is now before Hon'ble Supreme Court and all the participants were requested to

understand that a majority of their problems and issues are there because Upcountry is incomplete, there is large scale infrastructure deficiency, common area facility deficiency, fire and safety related infrastructure deficiency, which can only be resolved through larger resolution of Corporate Debtor through Hon'ble Supreme Court.

Additionally, IRP apprised the participants that following the 12 December Order whatever meagre cash flow, which was being received by Corporate Debtor, dried up, initially because Homebuyers wanted to wait for NBCC to start the construction and then make payment. Then it dried up because the 12 December Order got stayed vide 21 February SC order and larger resolution is now subject to order of Hon'ble Supreme Court. The current situation is such that Corporate Debtor is barely making the ends meet. As a result, to plan construction work in projects including fire and safety work and to bear other going concern cost of Corporate Debtor including statutory liability of tax, utilities etc., IRP filed an application with NCLAT to utilise the funds in 30% accounts of projects, which could only have been utilised with permission of Hon'ble NCLAT. However, on 28 May 2025, Hon'ble NCLAT passed an interim order in the application filed by IRP and directed that 30% fund will be utilised only for statutory liabilities and essential services i.e., water, electricity etc. and posted the matter for 15th October 2025. Thus, as the budget for construction work, fire safety work and repair work which was required for monsoon season etc. could not be undertaken at desired level simply because there isn't enough fund in 70% account to get these works done and there is no visibility on improvement of fund collection or utilization of funds in 30% account.

Status and challenges in Upcountry

The IRP provided a detailed update on the current status and inherent challenges in Upcountry. It was brought to attention that when the IRP took over the project, a substantial portion of the development was incomplete, and several serious issues had already materialized due to prolonged delays and lapses in execution by the Corporate Debtor. Despite the evident incompleteness of Upcountry, the corporate debtor had handed over possession to homebuyers in multiple towers, resulting in a situation where allottees are residing in an environment lacking the completed infrastructure and amenities This premature possession, without corresponding development of essential services, has contributed to systemic problems in project maintenance, raised significant safety concerns, and exposed residents to ongoing risks, including fire hazards and inadequate utilities.

The IRP highlighted that the deficiencies encountered in Upcountry were not the outcome of post-CIRP developments, but rather long-standing issues passed on due to the state in which

the project was left by the corporate debtor. The project continues to suffer from insufficient electrical infrastructure, and basic common amenities such as internal roads, drainage, and parking areas remain underdeveloped or unexecuted.

Additionally, Mechanical, Electrical, and Plumbing ("MEP") works across the project remain incomplete. Fire and life safety systems, which are critical for residential occupation, were found to be either partially implemented or non-functional, thereby posing ongoing risks to resident safety.

These long-standing issues have been consistently raised with the IRP by various stakeholders, including ARs and individual allottees. It was reiterated during the meeting that the majority of these problems—particularly those concerning incomplete infrastructure, safety risks, and non-compliance—stem from the failure of the corporate debtor to deliver the project in accordance with timelines and regulatory norms. The current financial position of the Corporate Debtor during CIRP does not permit the infusion of funds necessary to complete these critical works. Consequently, the resolution of these issues hinges on the involvement of a new developer—whether NBCC, AHPL, or any other party—that may be selected in accordance with the directions of the Hon'ble Supreme Court and who will be in a position to bring in fresh funding and complete the project in its entirety.

The IRP emphasised that, while the project continues to grapple with the structural and financial limitations inherited from the past, consistent efforts are being made under the CIRP to address and mitigate deficiencies in a phased and systematic manner, within the limits of available resources and in accordance with the legal framework. Infra work amounting of INR 97,05,09,041 has been undertaken during CIRP which includes lift installation in E3 tower, installation of shaft door in E1, E2, B1 & B2 towers, common infrastructure construction, fire safety infrastructure installation and internal finishing of several units. Further, fit-out work is being undertaken for those units where adequate funds are available, with the objective of completing and handing them over in a finished condition. In cases where the available funds are insufficient to complete the remaining works, No Dues Certificates (NDCs) are being issued and the respective units are being handed over on an 'as-is-where-is' basis to enable possession.

These actions are intended to ensure the safety, habitability, and eventual viability of the project until a new developer/co-developer or entity is able to infuse funds and take forward the completion of Upcountry in its entirety.

Way forward

Notwithstanding the progress made under the CIRP, it was acknowledged that infrastructure works amounting to over INR 127.71 crores remain pending in Upcountry alone. The IRP explained that the current financial inflows from the project are negligible and grossly insufficient to undertake the scale of work required to bring the project to completion. This financial constraint has rendered it unviable to execute the remaining infrastructure obligations under the present structure of the CIRP. The IRP further informed that the overall resolution plan for the Corporate Debtor is presently pending final adjudication before the Hon'ble Supreme Court. Until such time that fresh directions are issued or additional inflows are secured through the entry of a new entity, the ability to make meaningful progress on the completion of Upcountry remains severely constrained.

Clarification on the concerns raised by homebuyers

The homebuyers raised the issues and the below concerns were discussed in detail:

Sr.No.	Topic	Queries of Homebuyers	IRP Response
1.	Incomplete	Homebuyers questioned why the project	The IRP clarified that several
	Infra related	infrastructure and several units remain	infrastructure gaps remain
	queries	incomplete despite payments having been made	unresolved due to acute fund
		for their units. They raised concerns over the lack	scarcity. Under the Hon'ble
		of unfinished works across the project.	NCLAT's 10 June 2022 order,
			only 70% of collections can be
			utilized for construction, while
			as per the interim order dated 28
			May 2025, the 30% funds are
			restricted solely to statutory
			liabilities and essential services
			such as water and electricity.
			This leaves very limited

			magaymaag fan yn dantalrin a mai'an
			resources for undertaking major
			infrastructure works.
			It was reiterated that full
			completion of infrastructure can
			only be undertaken once a new
			developer or co-developer
			comes in to infuse funds,
			following the resolution
			outcome currently pending
			before the Hon'ble Supreme
			Court.
2.	Registry of	Homebuyers inquired about the reasons for the	The IRP clarified that
	units	pending registry process.	registration of the units cannot
			be completed as the units are
			still incomplete because of
			which OC has not been issued.
			Further, pending land dues has
			also significantly delayed the
			registration process.
			Registration can proceed only
			once the units are complete, the
			OC is obtained, and necessary
			clearances are in place.
			Under the 12th December Order
			of the Hon'ble NCLAT, it was
			approved that even if land dues
			exist, registration cannot be
			stopped once the
			OC/Completion Certificate (CC)
			is available, and that upon
			completion of construction,
			necessary approvals—including
			OC/CC—should be granted.

wise issuance of OC/CC withou linking it to repayment of dues to land authorities. However, this order is currently stayed, and therefore, the registration process remains on hold until the larger resolution before the Hon'ble Supreme Court is concluded. 3. Occupancy Certificate ("OC") related Queries Homebuyers inquired about the status of the OC, seeking clarification on what is causing the delay in its completion. The IRP clarified that the OC has not been obtained as there are insufficient funds to bridge the existing infrastructure gaps. For instance, while significant progress has been made in upcountry, including 243 handovers, the overall completion of works remains constrained by the 10 June Order, which allows only 70% of funds to be used for construction, with the remaining 30% restricted by NCLAT for statutory liabilities and essential services. Consequently, the balance infrastructure works can only be completed once a codeveloper or new developer infuses fresh funds, following the outcome of the ongoing proceedings before the Hon'ble				The Order allowed for tower-
linking it to repayment of dues to land authorities. However, this order is currently stayed, and therefore, the registration process remains on hold until the larger resolution before the Hon'ble Supreme Court is concluded. 3. Occupancy Certificate ("OC") related Queries Homebuyers inquired about the status of the OC, seeking elarification on what is eausing the delay in its completion. The IRP clarified that the OC has not been obtained as there are insufficient funds to bridge the existing infrastructure gaps. For instance, while significant progress has been made in upcountry, including 243 handovers, the overall completion of works remains constrained by the 10 June Order, which allows only 70% of funds to be used for construction, with the remaining 30% restricted by NCLAT for statutory liabilities and essential services. Consequently, the balance infrastructure works car only be completed once a codeveloper or new developer infuses fresh funds, following the outcome of the ongoing proceedings before the Hon'ble				
to land authorities. However, this order is currently stayed, and therefore, the registration process remains on hold until the larger resolution before the Hon'ble Supreme Court is concluded. 3. Occupancy Certificate ("OC") related Queries Homebuyers inquired about the status of the OC, seeking clarification on what is eausing the delay in its completion. The IRP clarified that the OC has not been obtained as there are insufficient funds to bridge the existing infrastructure gaps. For instance, while significant progress has been made in upcountry, including 243 handovers, the overall completion of works remains constrained by the 10 June Order, which allows only 70% of funds to be used for construction, with the remaining 30% restricted by NCLAT for statutory liabilities and essential services. Consequently, the balance infrastructure works can only be completed once a codeveloper or new developer infuses fresh funds, following the outcome of the ongoing proceedings before the Hon'ble				
this order is currently stayed, and therefore, the registration process remains on hold until the larger resolution before the Hon'ble Supreme Court is concluded. 3. Occupancy Certificate ("OC") related Queries Homebuyers inquired about the status of the OC, secking clarification on what is causing the delay in its completion. The IRP clarified that the OC has not been obtained as there are insufficient funds to bridge the existing infrastructure gaps. For instance, while significant progress has been made in upcountry, including 243 handovers, the overall completion of works remains constrained by the 10 June Order, which allows only 70% of funds to be used for construction, with the remaining 30% restricted by NCLAT for statutory liabilities and essential services. Consequently, the balance infrastructure works can only be completed once a codeveloper or new developer infuses fresh funds, following the outcome of the ongoing proceedings before the Hon'ble				
and therefore, the registration process remains on hold until the larger resolution before the Hon'ble Supreme Court is concluded. 3. Occupancy Certificate ("OC") related Queries Homebuyers inquired about the status of the OC, seeking clarification on what is causing the delay in its completion. Gueries Homebuyers inquired about the status of the OC, seeking clarification on what is causing the delay the existing infrastructure gaps. For instance, while significant progress has been made in upcountry, including 243 handovers, the overall completion of works remains constrained by the 10 June Order, which allows only 70% of funds to be used for construction, with the remaining 30% restricted by NCLAT for statutory liabilities and essential services. Consequently, the balance infrastructure works can only be completed once a codeveloper or new developer infuses fresh funds, following the outcome of the ongoing proceedings before the Hon'ble				·
process remains on hold until the larger resolution before the Hon'ble Supreme Court is concluded. 3. Occupancy Certificate ("OC") related Queries Homebuyers inquired about the status of the OC, seeking clarification on what is causing the delay in its completion. The IRP clarified that the OC has not been obtained as there are insufficient funds to bridge the existing infrastructure gaps. For instance, while significant progress has been made in upcountry, including 243 handovers, the overall completion of works remains constrained by the 10 June Order, which allows only 70% of funds to be used for construction, with the remaining 30% restricted by NCLAT for statutory liabilities and essential services. Consequently, the balance infrastructure works car only be completed once a co-developer or new developer infuses fresh funds, following the outcome of the ongoing proceedings before the Hon'ble				
the larger resolution before the Hon'ble Supreme Court is concluded. 3. Occupancy Certificate ("OC") related Queries Homebuyers inquired about the status of the OC, seeking clarification on what is causing the delay in its completion. The IRP clarified that the OC has not been obtained as there are insufficient funds to bridge the existing infrastructure gaps. For instance, while significant progress has been made in upcountry, including 243 handovers, the overall completion of works remains constrained by the 10 June Order, which allows only 70% of funds to be used for construction, with the remaining 30% restricted by NCLAT for statutory liabilities and essential services. Consequently, the balance infrastructure works car only be completed once a codeveloper or new developer infuses fresh funds, following the outcome of the ongoing proceedings before the Hon'ble				_
3. Occupancy Certificate ("OC") related Queries Homebuyers inquired about the status of the OC, seeking clarification on what is causing the delay in its completion. The IRP clarified that the OC has not been obtained as there are insufficient funds to bridge the existing infrastructure gaps. For instance, while significant progress has been made in upcountry, including 243 handovers, the overall completion of works remains constrained by the 10 June Order, which allows only 70% of funds to be used for construction, with the remaining 30% restricted by NCLAT for statutory liabilities and essential services. Consequently, the balance infrastructure works can only be completed once a co-developer or new developer infuses fresh funds, following the outcome of the ongoing proceedings before the Hon'ble				
Court is concluded. 3. Occupancy Certificate ("OC") related Queries Homebuyers inquired about the status of the OC, seeking clarification on what is causing the delay in its completion. Gueries Homebuyers inquired about the status of the OC, seeking clarification on what is causing the delay in its completion. Gueries The IRP clarified that the OC has not been obtained as there are insufficient funds to bridge the existing infrastructure gaps. For instance, while significant progress has been made in upcountry, including 243 handovers, the overall completion of works remains constrained by the 10 June Order, which allows only 70% of funds to be used for construction, with the remaining 30% restricted by NCLAT for statutory liabilities and essential services. Consequently, the balance infrastructure works car only be completed once a co-developer or new developer infuses fresh funds, following the outcome of the ongoing proceedings before the Hon'ble				
3. Occupancy Certificate ("OC") related Queries Homebuyers inquired about the status of the OC, seeking clarification on what is causing the delay in its completion. The IRP clarified that the OC has not been obtained as there are insufficient funds to bridge the existing infrastructure gaps. For instance, while significant progress has been made in upcountry, including 243 handovers, the overall completion of works remains constrained by the 10 June Order, which allows only 70% of funds to be used for construction, with the remaining 30% restricted by NCLAT for statutory liabilities and essential services. Consequently, the balance infrastructure works can only be completed once a codeveloper or new developer infuses fresh funds, following the outcome of the ongoing proceedings before the Hon'ble				_
Certificate ("OC") related Queries seeking clarification on what is causing the delay in its completion. seeking clarification on what is causing the delay in its completion. seeking clarification on what is causing the delay in its completion. seeking clarification on what is causing the delay in its completion. seeking clarification on what is causing the delay in its completion. seeking clarification on what is causing the delay in its completion. seeking clarification on what is causing the delay in its completion. seeking clarification on what is causing the delay in its completion. seeking clarification on what is causing the delay in its completion. seeking clarification on what is causing the delay in its completion. seeking clarification on what is causing the delay in its completion. seeking clarification on what is causing the delay in its completion. seeking clarification on what is causing the delay in its completion. seeking clarification on what is causing the delay in sustificient funds to bridge the existing infrastructure gaps. For instance, while significant progress has been made in upcountry, including 243 handovers, the overall completion of works remains constrained by the 10 June Order, which allows only 70% of funds to be used for construction, with the remaining 30% restricted by NCLAT for statutory liabilities and essential services. Consequently, the balance infrastructure works can only be completed once a co-developer or new developer infuses fresh funds, following the outcome of the ongoing proceedings before the Hon'ble	3	Occupancy	Homebuyers inquired about the status of the OC	
("OC") related Queries in its completion. are insufficient funds to bridge the existing infrastructure gaps. For instance, while significant progress has been made in upcountry, including 243 handovers, the overall completion of works remains constrained by the 10 June Order, which allows only 70% of funds to be used for construction, with the remaining 30% restricted by NCLAT for statutory liabilities and essential services. Consequently, the balance infrastructure works can only be completed once a co- developer or new developer infuses fresh funds, following the outcome of the ongoing proceedings before the Hon'ble	3.			
Queries the existing infrastructure gaps. For instance, while significant progress has been made in upcountry, including 243 handovers, the overall completion of works remains constrained by the 10 June Order, which allows only 70% of funds to be used for construction, with the remaining 30% restricted by NCLAT for statutory liabilities and essential services. Consequently, the balance infrastructure works can only be completed once a codeveloper or new developer infuses fresh funds, following the outcome of the ongoing proceedings before the Hon'ble				
For instance, while significant progress has been made in upcountry, including 243 handovers, the overall completion of works remains constrained by the 10 June Order, which allows only 70% of funds to be used for construction, with the remaining 30% restricted by NCLAT for statutory liabilities and essential services. Consequently, the balance infrastructure works car only be completed once a codeveloper or new developer infuses fresh funds, following the outcome of the ongoing proceedings before the Hon'ble			in its completion.	
progress has been made in upcountry, including 243 handovers, the overall completion of works remains constrained by the 10 June Order, which allows only 70% of funds to be used for construction, with the remaining 30% restricted by NCLAT for statutory liabilities and essential services. Consequently, the balance infrastructure works can only be completed once a codeveloper or new developer infuses fresh funds, following the outcome of the ongoing proceedings before the Hon'ble		Queries		
upcountry, including 243 handovers, the overall completion of works remains constrained by the 10 June Order, which allows only 70% of funds to be used for construction, with the remaining 30% restricted by NCLAT for statutory liabilities and essential services. Consequently, the balance infrastructure works car only be completed once a co- developer or new developer infuses fresh funds, following the outcome of the ongoing proceedings before the Hon'ble				_
handovers, the overall completion of works remains constrained by the 10 June Order, which allows only 70% of funds to be used for construction, with the remaining 30% restricted by NCLAT for statutory liabilities and essential services. Consequently, the balance infrastructure works car only be completed once a co- developer or new developer infuses fresh funds, following the outcome of the ongoing proceedings before the Hon'ble				
completion of works remains constrained by the 10 June Order, which allows only 70% of funds to be used for construction, with the remaining 30% restricted by NCLAT for statutory liabilities and essential services. Consequently, the balance infrastructure works can only be completed once a co- developer or new developer infuses fresh funds, following the outcome of the ongoing proceedings before the Hon'ble				
constrained by the 10 June Order, which allows only 70% of funds to be used for construction, with the remaining 30% restricted by NCLAT for statutory liabilities and essential services. Consequently, the balance infrastructure works can only be completed once a co- developer or new developer infuses fresh funds, following the outcome of the ongoing proceedings before the Hon'ble				
Order, which allows only 70% of funds to be used for construction, with the remaining 30% restricted by NCLAT for statutory liabilities and essential services. Consequently, the balance infrastructure works can only be completed once a co-developer or new developer infuses fresh funds, following the outcome of the ongoing proceedings before the Hon'ble				_
of funds to be used for construction, with the remaining 30% restricted by NCLAT for statutory liabilities and essential services. Consequently, the balance infrastructure works can only be completed once a co-developer or new developer infuses fresh funds, following the outcome of the ongoing proceedings before the Hon'ble				-
construction, with the remaining 30% restricted by NCLAT for statutory liabilities and essential services. Consequently, the balance infrastructure works can only be completed once a co-developer or new developer infuses fresh funds, following the outcome of the ongoing proceedings before the Hon'ble				-
30% restricted by NCLAT for statutory liabilities and essential services. Consequently, the balance infrastructure works can only be completed once a codeveloper or new developer infuses fresh funds, following the outcome of the ongoing proceedings before the Hon'ble				
statutory liabilities and essential services. Consequently, the balance infrastructure works can only be completed once a codeveloper or new developer infuses fresh funds, following the outcome of the ongoing proceedings before the Hon'ble				
services. Consequently, the balance infrastructure works can only be completed once a co- developer or new developer infuses fresh funds, following the outcome of the ongoing proceedings before the Hon'ble				-
balance infrastructure works can only be completed once a co- developer or new developer infuses fresh funds, following the outcome of the ongoing proceedings before the Hon'ble				•
only be completed once a co- developer or new developer infuses fresh funds, following the outcome of the ongoing proceedings before the Hon'ble				
developer or new developer infuses fresh funds, following the outcome of the ongoing proceedings before the Hon'ble				
infuses fresh funds, following the outcome of the ongoing proceedings before the Hon'ble				
the outcome of the ongoing proceedings before the Hon'ble				
proceedings before the Hon'ble				_
				proceedings before the Hon'ble
Supreme Court. Only thereafter				Supreme Court. Only thereafter

4. Possession Related their units can be granted in cases where only a small amount of balance is remaining. Queries small amount of balance is remaining. The IRP clarical their units can be granted in cases where only a small amount of balance is remaining. The irrelation obtain the NE take possession of the irrelation their units can be granted in cases where only a small amount of balance is remaining. The irrelation obtain the NE take possession of the irrelation their units can be granted in cases where only a small amount of balance is remaining.	may pay the lance amount, OC, and thereafter on of their its.
Related their units can be granted in cases where only a small amount of balance is remaining. Queries small amount of balance is remaining. balance is remaining. take possession respective un The IRP clarical remaining balance is remaining.	may pay the lance amount, OC, and thereafter on of their its.
Queries small amount of balance is remaining. remaining balance is remaining. obtain the NE take possession respective un respective un The IRP clari	lance amount, OC, and thereafter on of their its. fied that we
obtain the NE take possession respective un 5. Resolution Homebuyers collectively expressed their support The IRP clari	OC, and thereafter on of their its.
take possession respective un 5. Resolution Homebuyers collectively expressed their support The IRP clari	on of their its.
75. Resolution Homebuyers collectively expressed their support The IRP clari	its. fied that we
5. Resolution Homebuyers collectively expressed their support The IRP clari	fied that we
Related for NBCC as the proposed resolution applicant continue to re	epresent the best
	•
Queries and requested that the IRP convey this support interests of the	e Corporate
before the Hon'ble Supreme Court during the Debtor and its	s stakeholders, and
ongoing proceedings. They also sought we support w	hichever resolution
clarification on whether the IRP has raised or the Hon'ble S	Supreme Court
intends to raise any objections regarding the deems fit in the	he overall interest
proposal submitted by AHPL. of the project	and its
homebuyers.	It was emphasized
that we must	place faith in the
Hon'ble Supr	reme Court's
process and d	ecision, as the
final resolution	on will guide the
way forward	for completion and
revival of the	projects.It was
further stated	that ARs for the
various projec	cts are also
representing t	the interests of
homebuyers t	pefore the Hon'ble
Court. Additi	onally, the IRP has
filed an addit	ional affidavit
before the Ho	on'ble Supreme
Court in relat	ion to the Apex
proposal, out	lining relevant

	details and concerns
	for consideration.

Closing Remarks

The IRP thanked all participants for attending the meeting and urged the homebuyers to remain patient and allow the larger resolution process to take its course before the Hon'ble Supreme Court. He assured the homebuyers that, despite the legacy issues inherited from the Corporate Debtor and the prevailing severe financial stress, he would continue to do everything within his supervisory capacity as directed under the Hon'ble NCLAT's order dated 10 June 2022.



Hitesh Goel

Interim Resolution Professional (IRP) for Supertech Limited Insolvency Professional Registration no.: IBBI/IPA-001/IP-P01405/2018-2019/12224

Email: <u>iphiteshgoel@gmail.com</u>; <u>cirpsupertech.nonev2@gmail.com</u>;

cirpsupertech@gmail.com

Correspondence Address:

Supertech Limited 21st-25th Floor, E-Square, Plot No. C2, Sector - 96, Noida, Gautam Buddha Nagar, Uttar Pradesh – 201303